

## POC Completion report

Project Name: Chairman Villa (Shobha)

Client: Shobha

Project Date: 23-October-2024

### Scope of works:

Installation of leak detection sensing cable and wireless Gateway in the villa. Configure the sensor in WhatsApp cloud server and get the real time leak detection alert in WhatsApp Group.

### Operation details:

Gateway is installed in the basement with sim card inserted and power supply connected.

Leak detection cables fixed on the Male Quarters Living Room1 FCU tray. When leak detected the wireless leak sensing cable will send the signal to the gateway. Gateway will send the data to cloud and from cloud WhatsApp alert will be generated with the sensor name, temperature and humidity details.

### Site Photos:



Picture1: Gateway installed in the Basement



Picture2: Sensor cable installed on the Male Quarters Living Room1 FCU tray



Picture3: water poured on the sensor cable



Picture4: Leak Detected message received in whatsapp Group.

We certify the above-mentioned scope of works for 23-October-2024 are completed.

Date of completion: 23-October-2024

Submitted By

JOGI JOSE